

FIELD DATA FOR NEW LINE INSTALLATION OR LINE REPAIR

Date: 8-10-11 Time: 11PM Location: Rankin Chapel

Please Circle Appropriate Action: New Line Installation / Line Repair / Service Line Taylor, Jeff
Clark, Coffey, Harmon

NEW LINE INSTALLATION:

Were State approved or AWWA Standards Followed: (YES / NO)
Detailed summary of disinfection procedure used (Use back of page if needed)

COPY

8-11-11 J

Chlorine Residual Prior to Initial Flush: _____
Date / Time of Initial Flush: _____ Length of Time of Initial
Flush: _____ Chlorine Residual after Flush: _____

24x24
25

Water Supply (WS) Project Number: _____

FOR LINE REPAIRS:

Interruption of Water Service: YES ___ NO Number of Customers Affected: _____

Main Size: 4" PVC Repaired Under Pressure: YES NO _____

For partially or fully de-watered mains:

Was positive pressure maintained while a trench was opened and area cleaned? (YES)
NO)

Time Water Main Valved Off (positive pressure removed): _____ am / pm

Nature of Leak or Break:
Crack in Pipe

Were State approved or AWWA Standards Followed: (YES) / NO)
Detailed summary of repair procedure used (Use back of page if needed):

Dug around & below pipe & cleaned area

Was water main contaminated during the repair process? (YES / NO)
Disinfection Procedure / Calculations (Use back of page if needed):

Cleaned pipe & material with bleach & put band on pipe.

Amount of Time Line Flushed: _____ Minutes Ending Chlorine
Residual: _____ mg/L

Bacteriological Sample Collected: YES ___ NO ___ Results**: _____
(*Attach copy of results to record)

Date / Time Water Main Returned to Service: _____ am / pm

Additional Comments:

